EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Road Drain & Footpath in Cool road of Devinagala in ward no: 08.
2	Amount of Work Portion	3917511=00
3	Estimated Cost	40.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	28/1718, 19-4-2017
6	No. and date under which work order issued	28/17-18, 19-4-2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	18-07-2017
9	Date of receipt of application in the sub division office	18-07-2017
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	225 Days
15	Date of recommending time limit applied for	18-07-2017
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Site Problem
22	Remarks of the EE with the daily rate of penalty proposed	Due to Site problem Ext May be granted from 18-7-2017 to 26-2-18 Rs: 5625 Penalty Imposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore-560092

Chief Engineer

Chief Engineer
Yelahanka Zone
Jnath Bangalore Mahanagara
Bangalore 92